

Jetstream 31/ CAR Integration Status 23JAN06


Overview-

- → Flight test plan complete
- → Stress analysis at 85%
- > Rotating controls unchanged
 - Motor sizing re-evaluated due to space constraints
 - Next in work
 - Controls interface should be out today
- → Composite fairing in work
- → Rotating bulkhead in work
- → Remaining material on order
- → Airframe attachments reviewed and approach confirmed

Rotating elements

- → CAR and rotating fairing
 - 5SR05005 Rotating Fairing
 - Body layup complete and in rough finish
 - Cavity layup starts today
 - Schedule- on dock at Sky 30JAN06
 - On schedule
- → Rotating bulkhead machining complete


CAR fairing in fabrication




Adaptive Aerospace Corporation Proprietary All rights reserved. Unpublished work, ©2006 Information is proprietary to AAC or one of its' customers

Fixed elements in work

- → CAR Spider
- > Airframe attach details
 - Material in stock
- → To be defined:
 - Motor attachment
 - Next on the punch list
 - Final shaft dimensions for bearing interface



Airframe attachment



Structural Analysis Overview

Preliminary stiffness analysis complete:

ROTATION AT FWD END OF SHAFT WITH SPIDER ROTATION INCLUDED:

Total=	6.41E-03 degrees	ccw
θspider =	2.04E-03	see "Spider" Tab
θshaft =	4.37E-03 degrees	


Note that structural deflections are calculated at ultimate (6.6g) load (A very small deflection, indeed, even in 1 g flight!)

Bulkhead stiffness evaluation in work, unlikely to exceed 2x of this value

Static strength:

-High structural margins in all evaluated components

Airframe overview



Fwd fuselage overview- different perspective

